2022 Street Program and Fontana Blvd. Irrigation System

DESCRIPTION	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
PHASE 1 (FONTANA BLVD.)																																															
INSTALL TRAFFIC CONTROL (WOLF)																																															
INSTALL EROSION CONTROL (HARTFORD LANDSCAPING)																																															
SAW-CUTTING (HARD-ROCK)																																															
REMOVE AND REPLACE CURB & GUTTER (SCHULTZ)																																															
REMOVE AND REPLACE CONC. SIDEWALK (SCHULTZ)																																															
REMOVE AND REPLACE BOAT LAUNCH PAD (SCHULTZ)																																															
REMOVE AND REPLACE CONC. DRIVE APPROACHES (SCHULTZ)																																															
REMOVE PAVERS/CONC. PAVEMENT (SCHULTZ)																																															
REPAIR CONC. SEA WALL (SCHULTZ)																																															
MILL 1.5" (PMI)																																															
EBS IF NEEDED (WOLF)																																															
INSTALL 2.5" 3LT BINDER COURSE IF NEEDED FOR PATCHES (WOLF)																																															
INSTALL 1.5" 5LT SURFACE COURSE (WOLF)																																															
PAVEMENT MARKING (CROWLEY CONSTRUCTION)																																															
INSTALL IRRIGATION SYSTEM (SYSTEMS DESIGN)																																															
PHASE 2 (WILD DUCK PARKING LOT PULV. & OVERLAY)																																															
INSTALL TRAFFIC CONTROL (WOLF)																																															
INSTALL EROSION CONTROL (HARTFORD LANDSCAPING)																																															
PULVERIZE EX. ASPHALT (PMI)																																															
CONSTRUCT TO SUBGRADE (LEIBSLE)																																															
EBS IF NEEDED (WOLF)																																															
INSTALL 2.5" 3LT BINDER COURSE (WOLF)																																															
INSTALL 1.5" 5LT SURFACE COURSE (WOLF)																																															
PAVEMENT MARKING (CROWLEY CONSTRUCTION)																																															
INSTALL SIGNAGE AND PARKING BUMPERS (HARTFORD LANDSCAPING)																																															
RESTORATION (HARTFORD LANDSCAPING)																																															

DESCRIPTION	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
PHASE 3 (PARKING LOT 2)																																															
INSTALL TRAFFIC CONTROL (WOLF)																																															
INSTALL EROSION CONTROL (HARTFORD LANDSCAPING)																																															
SAW-CUTTING (HARD-ROCK)																																															
PULVERIZE EX. ASPHALT (PMI)																																															
INLET FRAME CHIMNEY ADJUSTMENT (LEIBSLE)																																															
EBS IF NEEDED (WOLF)																																															
INSTALL 2.5" 3LT BINDER COURSE IF NEEDED FOR PATCHES (WOLF)																																															
INSTALL 1.5" 5LT SURFACE COURSE (WOLF)																																															
PAVEMENT MARKING (CROWLEY CONSTRUCTION)																																															
PHASE 4 (DPW PARKING LOT)																																															
INSTALL TRAFFIC CONTROL (WOLF)																																															
SAW-CUTTING (HARD-ROCK)																																															
MILL 1.5" (PMI)																																															
EBS IF NEEDED (WOLF)																																															
INSTALL 1.5" 5LT SURFACE COURSE (WOLF)																																															
PHASE 7 (WILD DUCK RECYCLING PARKING LOT & ROAD)																																															
INSTALL TRAFFIC CONTROL (WOLF)																																															
INSTALL EROSION CONTROL (HARTFORD LANDSCAPING)																																															
SAW-CUTTING (HARD-ROCK)																																															
MILL 1.5" (PMI)																																															
EBS IF NEEDED (WOLF)																																															
INSTALL 1.5" 5LT SURFACE COURSE (WOLF)																																															